

COMPLETION REPORT

1. NAME OF WORK :- Construction of RCC Drains 7th and 9th Cross Kalayan nagara in ward no.13 Shettyhalli sub division.
2. Sanctioned Estimate No. & Date : EE/DD/AS/544/16-17, Dated:-24.11.2017
: CE/DZ/TS/ 343 /16-17, Dated:- 12.12.2017
3. Head of account which is chargeable :
4. Entrustment order No. & DT : BBMP/EE/DD/WO/247/17-18, Dated: 28.02.2018
5. Name of Beneficiaries : Sri Nagesh.S , Shruti Samupadha Construction
- 6a. Time stipulated for completion of work : 90 days
- b. Delay in execution of work :
7. Measurement recorded in : M.B No. 665/2017-18
Page No. 66407-11
8. Check measurement of the Asst. : M.B No. 665/2017-18
Exe. Eng. / Exe. Eng., On: : Page No. 66407-11
9. Name of the office / official :
Incharge of the work :
10. a) Asst. Eng/Junior Eng. : Sri. B.P.Paramesh
b) Asst. Exe. Engineer : Sri. Jayalingappa .B.L

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
22.00	18,79,334/-	-	3,20,666/- 21,29,19/-

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASST. EXE. ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ, ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ಕೆ. ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು